

**BRIEF NOTE ON DEVELOPMENTAL ACTIVITIES ON WORKS
OF PANCHAYATI RAJ ENGINEERING DEPARTMENT
ANANTPAUR DISTRICT**

* * *

PR PROJECTS SECTOR:

Pradanamanthri Grama Sadak Yojana (PMGSY Ph.VtoIX)

Under this programme 197 works were taken up with an estimated cost of ₹.263.02 Crores, 156 works completed, 09 works are in progress incurring an expenditure of ₹.209.20 Crores, 32 works are at tender stage.

NABARD (RIDF-XItoXVI) ROADS & BRIDGES

Under this programme 161 works sanctioned with an estimate cost of ₹.192.43 Crores. 01 work dropped, 146 works were completed and 05 works are in progress incurring an expenditure of ₹.149.00 Cores 09 works are at tender stage.

NABARD (RIAD) ROADS

Under this programme 14 works sanctioned with an estimate cost of ₹.13.81 Crores. 10 works were completed and 04 works are in progress incurring an expenditure of ₹.7.04 Cores.

PR SECTOR:

Laila Cyclone (Buildings) :

Under this programme 09 works sanctioned with an estimate cost of ₹.1.04 Crores. 01 work completed and 04 works are in progress, 04 works yet to be grounded.

FDR Cyclone (Roads) :

Under this programme 98 works sanctioned with an estimate cost of ₹.12.77 Crores. 05 works completed and 43 works in progress, 50 works at tender stage.

JAL Cyclone (Roads) :

Under this programme 60 works sanctioned with an estimate cost of ₹.5.81 Crores. 45 works in progress, 10 works at tender stage, 05 works to be grounded.

MGNREGS (Roads):-

Under this programme 1409 works sanctioned with an estimate cost of ₹.113.60 Crores. 1077 works were completed, 306 works in progress, incurring an expenditure ₹.85.05 Crores, 26 works not started.