

**STATUS REPORT ON PHYSICAL AND FINANCIAL PROGRESS OF HOUSES FROM  
SINCE INCEPTION UPTO INDIRAMMA AS ON 01.04.2011**

<b>Physical and Finance</b>					
Total No. of houses taken up from since inception upto 2005-06					296044
Total No. of Houses completed					289395
In Progress houses					6649
Expenditure incurred Rs. In Lakhs					39297.41
<b>INDIRAMMA Housing Programme</b>					
	<b>Spill Over</b>	<b>Phase-I</b>	<b>Phase - II</b>	<b>Phase - III</b>	<b>Total</b>
No. of houses taken up in Rural	4366	111524	176441	96529	388860
No. of houses taken up in Urban	2149	9225	16156	5048	32578
<b>Total houses in the District</b>	<b>6515</b>	<b>120749</b>	<b>192597</b>	<b>101577</b>	<b>421438</b>
No. of houses completed in Rural	3381	93203	101901	31834	230319
No. of houses completed in Urban	1864	5189	5534	1632	14219
<b>Total completion houses</b>	<b>5245</b>	<b>98392</b>	<b>107435</b>	<b>33466</b>	<b>244538</b>
No. of houses in progress	1270	22357	85162	68111	176900
Amount sanctioned Rs in Lakhs	1885.10	33809.16	66811.39	35055.26	137560.91
Expenditure incurred Rs. In Lakhs	1678.81	28995.22	42040.03	16063.01	88777.07
<b>ABSTRACT</b>					
So far sanctioned					710967
So far completed					533933
So far expenditure incurred Rs. In Lakhs					128074.48
<b>Infrastructure works under Indiramma housing programme</b>					
<b>Particulars</b>	<b>Phase-I</b>	<b>Phase - II</b>	<b>Phase - III</b>	<b>Total</b>	
No. of works sanctioned under Rural	910	1014	107	2031	
No. of works sanctioned under Urban	139	68	2	209	
<b>Total</b>	<b>1049</b>	<b>1082</b>	<b>109</b>	<b>2240</b>	
No. of works completed under Rural	535	825	106	1466	
No. of works completed under Urban	115	68	7	190	
<b>Total</b>	<b>650</b>	<b>893</b>	<b>113</b>	<b>1656</b>	
Amount sanctioned	2062.99	2734.25	623.67	5420.91	
So far expenditure incurred Rs. In Lakhs	<b>1672.23</b>	<b>1898.71</b>	<b>238.33</b>	<b>3809.27</b>	