

**BRIEF NOTE ON DEVELOPMENTAL ACTIVITIES ON WORKS  
OF PANCHAYATI RAJ ENGINEERING DEPARTMENT  
ANANTPAUR DISTRICT**

\* \* \*

**Pradanamanthri Grama Sadak Yojana (PMGSY) ROADS**

- No.of works sanctioned : 165
- Estimated cost of Rs.242.31 Crores
- Length proposed to upgrade BT standard 875.15 kms
- No.of works completed : 120
- Completed length up to BT standard : 461.07 Kms
- Expenditure incurred : Rs.173.05 Crores

**NABARD Assistance Roads (RIDF)**

- No.of works sanctioned : 154
- Estimate cost of Rs.184.36 crores
- Length proposed to upgrade BT standard 1049.40 kms
- No.of works completed : 132
- Completed length up to BT standard : 892.20 kms
- Expenditure incurred : Rs.141.99 Crores

**Remote Interior Area Development (RIAD) Roads**

- No.of works sanctioned : 14
- Estimate cost of Rs.13.61 crores
- Length proposed to upgrade BT standard 75.23 kms
- No.of works completed : 12
- Completed length up to BT standard : 63.34 kms
- Expenditure incurred : Rs.9.53 Crores

**Remote Interior Area Development (RIAD) School Buildings**

- No.of works sanctioned : 02
- Estimate cost of Rs.0.52 crores
- No.of works completed : 02
- Expenditure incurred : Rs.0.32 Crores

**MGNREGS MPP Sector Rural Roads Connectivity :**

- No.of works sanctioned : 1060
- Estimate cost Rs.30.80 Crores
- No.of works in progress : 983
- No.of works completed : 42
- Expenditure incurred : Rs.11.52 Crores

**MGNREGS ZP Sector Rural Roads Connectivity :**

- No.of works sanctioned : 357
- Estimate cost Rs.80.30 Crores
- No.of works in progress : 356
- Expenditure incurred : Rs.23.56 Crores

**Mandal Parishad Office Buildings**

- No.of works sanctioned : 09
- Estimate cost Rs.4.50 Crores
- No.of works completed : 02
- No.of works in progress : 07 works
- Total Expenditure incurred : Rs.0.35 Crores

**MPLADS 2009-2010**

- No.of works sanctioned : 98
- Estimate cost Rs.2.39 Crores
- No.of works in progress : 61 works
- Total Expenditure incurred : Rs.0.85 Crores