

**STATUS REPORT ON PHYSICAL AND FINANCIAL PROGRESS OF HOUSES FROM
SINCE INCEPTION UPTO INDIRAMMA AS ON 01.03.2011**

Physical and Finance					
Total No. of houses taken up from since inception upto 2005-06					296044
Total No. of Houses completed					289395
In Progress houses					6649
Expenditure incurred Rs. In Lakhs					39297.41
INDIRAMMA Housing Programme					
	Spill Over	Phase-I	Phase - II	Phase - III	Total
No. of houses taken up in Rural	4366	111524	176442	96518	388850
No. of houses taken up in Urban	2149	9225	16134	5048	32556
Total houses in the District	6515	120749	192576	101566	421406
No. of houses completed in Rural	3353	92745	100268	30006	226372
No. of houses completed in Urban	1864	5048	5299	1503	13714
Total completion houses	5217	97793	105567	31509	240086
No. of houses in progress	1298	22956	87009	70057	181320
Amount sanctioned Rs in Lakhs	1885.10	33809.16	66811.39	35055.26	137560.91
Expenditure incurred Rs. In Lakhs	1675.72	28853.54	41626.33	15664.38	87819.96
ABSTRACT					
So far sanctioned					710935
So far completed					529481
So far expenditure incurred Rs. In Lakhs					127117.37
Infrastructure works under Indiramma housing programme					
Particulars	Phase-I	Phase - II	Phase - III	Total	
No. of works sanctioned under Rural	910	1014	107	2031	
No. of works sanctioned under Urban	139	68	2	209	
Total	1049	1082	109	2240	
No. of works completed under Rural	535	825	106	1466	
No. of works completed under Urban	115	68	7	190	
Total	650	893	113	1656	
Amount sanctioned	2062.99	2734.25	623.67	5420.91	
So far expenditure incurred Rs. In Lakhs	1672.23	1898.71	238.33	3809.27	