

**STATUS REPORT ON PHYSICAL AND FINANCIAL PROGRESS OF HOUSES FROM
SINCE INCEPTION UPTO INDIRAMMA AS ON 01.12.2010**

Physical and Finance					
Total No. of houses taken up from since inception upto 2005-06					296044
Total No. of Houses completed					289395
In Progress houses					6649
Expenditure incurred Rs. In Lakhs					39297.41
INDIRAMMA Housing Programme					
	Spill Over	Phase-I	Phase - II	Phase - III	Total
No. of houses taken up in Rural	4367	111523	176440	96487	388817
No. of houses taken up in Urban	2282	9224	16080	5047	32633
Total houses in the District	6649	120747	192520	101534	421450
No. of houses completed in Rural	3338	92100	97778	27076	220292
No. of houses completed in Urban	1864	4976	5128	1358	13326
Total completion houses	5202	97076	102906	28434	233618
No. of houses in progress	1447	23671	89614	73100	187832
Amount sanctioned Rs in Lakhs	1885.10	33809.16	66811.39	35055.26	137560.91
Expenditure incurred Rs. In Lakhs	1669.22	28614.61	40938.18	14861.25	86083.26
ABSTRACT					
So far sanctioned					710845
So far completed					523013
So far expenditure incurred Rs. In Lakhs					125380.67
Infrastructure works under Indiramma housing programme					
Particulars	Phase-I	Phase - II	Phase - III	Total	
No. of works sanctioned under Rural	910	1014	107	2031	
No. of works sanctioned under Urban	139	68	2	209	
Total	1049	1082	109	2240	
No. of works completed under Rural	527	806	105	1438	
No. of works completed under Urban	110	64	2	176	
Total	637	870	107	1614	
Amount sanctioned	2062.99	2734.25	623.67	5420.91	
So far expenditure incurred Rs. In Lakhs	1672.23	1898.71	238.33	3809.27	