

6. During the year 2011-12 up to 17-06-2011 performance:- Phase-I

During the Financial year i.e, for 2011-12 an extent of land in **0.28** acres was acquired for excavation of HNSS Field Canal in the following packages furnished below in Phase-I.

Package No.	Name of the Village	Extent land acquired	Amount Spend
Package No.33 Cheekalagurki Distributory (Minors & Sub Minors)	Chikalaguriki Sub Minor 5R on Minor 18(TE)	0.28	30800-00
Total			30800-00

7. During the year 2011-12 up to 17-06-2011 performance:- Phase-II.

During the Financial year i.e, for 2011-12 an extent of land in **49.30** acres was acquired for excavation of HNSS Field Canal in the following packages furnished below in Phase-II.

Package No.	Name of the Village	Extent land acquired	Amount Spend
8	Marakuntapalli Reach-1	29.65	28,16,750-00
8	Marakuntapalli Reach-2	13.94	13,24,300-00
9	Kothapalli- Reach 6	5.71	6,36,400-00
Total		49.30	47,77,450-00

An amount of **Rs. 48,08,250-00** was paid to the awardees towards land compensation amount through P.A.O. Cheques for the above packages under Phase-I and Phase-II.

8. Success stories and Innovations:- Phase-I

The Special Deputy Collector, L.A, HNSS Unit-I, Guntakal was functioning since 04-06-1999. Since its inception the Requisitioned Departments requisitions given for an extent of **2310.66** acres. Out of it an extent of **2151.35** acres for acquired for excavation of HNSS Main Canal. The balance extent of **159.31** acres has to be acquired for excavation of HNSS Main Canal.

Phase-II

The Special Deputy Collector, L.A, HNSS Unit-I, Guntakal was functioning since 04-06-1999. Since its inception the Requisitioned Departments requisitions given for an extent of **2457.83** acres. Out of it an extent of **2092.55** acres for acquired for excavation of HNSS Main Canal. The balance extent of **382.87** acres has to be acquired for excavation of HNSS Main Canal.

14. Requirement of Budget under LOC for Phase-I & II :-

For this Phase-I an amount of Rs. **200.00** Lakhs under LOC has to be required for completion of balance extent of land to be acquired for excavation of HNSS Main