

OFFICE OF THE LAND ACQUISITION OFFICE, AVR-HNSS-II, ANANTAPUR.

Achievements made so far under this unit.

The unit was commenced from the year 1999 and this unit has been acquiring the lands required for the AVR HNSS Canal which is passing through about 118 villages in 24 Mandals in the District. The unit is dealing with Phase-I & II schemes.

The progress and achievements are detailed below.

	Phase-I	Phase-II	Total
Total Extent requisitioned	3448.02	12904.81	16352.83
Total Extent requisitioned so far	3415.18	7146.55	10561.73
Balance extent to be acquired	13.89	5758.26	5772.15

The budget required for acquisition of the total requisitioned extent is estimated approximate for Rs.147,17,54,700-00. The budget allocation and expenditure incurred under this unit so far as detailed below.

	Phase-I	Phase-II	Total
Budget allotted up to 2009-10	-	-	65,15,82,080
Expenditure incurred	-	-	50,54,91,784
Budget allotted during the financial year 2010-11	2,10,00,000	11,88,86,000	13,98,86,000
Expenditure incurred	2,01,75,950	3,15,08,003	5,16,83,953
Balance	8,24,050	8,73,77,997	8,82,02,047



Special Deputy Collector,
LA, HNSS-II,
Anantapur.